

PROJECT UPDATE

Route 690 S./32nd Street Infrastructure Project

Friday, October 9, 2009

CONTACT: Dale E. Lehnig, PE, CFM, Capital Projects & Engineering Manager
(540) 751-2327
dLehnig@purcellvilleva.gov

PURCELLVILLE: The Town's contractor continues to work along Route 690 S/ S. 32nd Street between Nursery Avenue and Rugby Court. This week's work activities focused on grading for sidewalk and retaining wall installation, and constructing the forms for the retaining wall, pouring concrete for the wall and sidewalk. Base asphalt has been installed, but work will continue into October as the contractor continues work to install the sidewalk and complete final restoration of the site. Working hours along 690S are restricted to 8 AM to 2 PM weekdays, and 8 AM to 5 PM on Saturdays. We anticipate work to continue through mid- to end of October. Motorists may experience delays during these times.

During the week of October 12, with one lane of traffic open on weekdays between 8 AM and 2 PM, the Contractor will continue work to install a retaining wall on the east side of 690S/32nd Street, and continue work on the sidewalk. The Contractor will not work within the road right-of-way on Monday, due to the holiday (Columbus Day). He will be working to replace the culverts crossing individual driveways along Nursery Avenue (within the lots south of Nursery Avenue) beginning Monday and continuing during the week.

If residents would like to be e-mailed press releases and/or project updates related to the Route 690 S. /32nd Street Infrastructure Project, please contact Dale Lehnig at dLehnig@purcellvilleva.gov. Weekly updates are also posted on the Town's website (www.purcellvilleva.com), Town Special Projects, 690S/32nd Street Infrastructure Improvements project.

End